Hot-oiler work plan

Conventional JSA | Task / hazard / control matrix

Location / asset: _____ **Date / time:** _____

Operator / unit: _____ **Site representative:** _____

Task / fluid: _____ **Contact / radio:** _____

Company safety lead and site representative must adapt and approve this draft against the actual unit manual, fluid SDS, site permits and emergency plan before use. Blank limits are not permission to operate.

Scope: truck-mounted hot-fluid circulation, paraffin removal or line/equipment heating. Describe the actual job. Tank entry, welding, chemical treatment and testing outside the approved service procedure require separate assessment.

Plan and prepare

WORK STEP	WHAT CAN HURT US	CONTROLS TO VERIFY
1. Confirm scope	Wrong fluid or connection; conflicting work.	Agree the fluid, flow path, return destination and responsible people. Review SDS, site restrictions and work/hot-work permits. Coordinate other crews. [S2, S3]
2. Position unit	Vehicle movement; vapor ignition.	Use the approved layout, suitable footing, clear exit and wind indicator. Position upwind/crosswind of vapor sources. Keep lines out from under vehicles. Record agreed separation and any authorized alternative controls. [S1]
3. Check exposure	H2S, flammable vapors, oxygen hazards; burns and noise.	Review site gas information and test/monitor under the site plan. Confirm detector checks, alarm response, PPE and respiratory requirements. Do not judge H2S by smell. [S2, S4]
4. Rig up	Line failure, whip, trapped pressure and pinch points.	Inspect compatible pressure/temperature-rated components; reject defects. Verify supports/restraints, safe relief discharge and exclusion zone. Confirm check valve near wellhead where applicable, isolation and approved testing. [S1, S5]

Separation / layout: _____ **Muster / escape:** _____

Site-specific hazard / control: _____

Operate, stop, hand back

Follow the approved unit procedure for the actual startup and shutdown sequence.

Pressure limit: _____ psi **Temperature limit:** _____ deg F **Flow range:** _____

Limit source / lowest-rated component: _____

WORK STEP	WHAT CAN HURT US	CONTROLS TO VERIFY
5. Verify before heat	Overpressure, overheating; wrong lineup.	Confirm supply/return capacity, valve lineup, test results and whole-system limits, including downhole equipment. Verify fitted alarms/interlocks and emergency stop per the unit procedure; do not bypass protection. [S2, S5]
6. Heat / circulate	Hot fluid release, ignition; changing conditions.	A competent operator attends controls and monitors agreed conditions. Maintain communications, gas monitoring and exclusion zone. Keep clear of hot surfaces and line of fire. Stop for leaks or unsafe conditions. [S1-S3]
7. Stop / disconnect	Stored pressure, residual heat and injection injury.	Follow normal shutdown/cooldown. Isolate, use the designated controlled bleed path and verify zero pressure in each trapped section before disconnecting. Never strike/tighten live connections or search for leaks by hand. [S5, S6]
8. Restore site	Spill, hot residue, loose equipment or wrong final status.	Capture drainage; manage waste under the site plan. Confirm equipment condition and final valve/isolation status with the representative. Secure lines and tools before moving. [S2, S3]

STOP / REASSESS: Leak, gas alarm, abnormal pressure/temperature, lost flow/return, failed protection, wind carrying vapors toward the heater, blocked escape or changed task. Use the unit emergency procedure only from a safe position; withdraw and raise the alarm when needed. Suspected fluid injection requires immediate professional medical care. [S1-S6]

Emergency contact / access: _____

Crew names / initials: _____ **Site approval:** _____

Research basis - original synthesis, reviewed November 1, 2026

S1: OSHA - Hot oiling | S2: Sinopec Canada - 2022 handbook, section 7.8 | S3: OSHA - Hot work | S4: OSHA - H2S safety | S5: OSHA - Pressure-line controls, OSHA3763 | S6: UK HSE - Hydraulic injection injury

S2 is a hazard reference, not local law. S5 contributes pressure-line controls only; this is not a hydraulic-fracturing procedure. No source is adopted as the truck operating manual.